

gibberta 11:04:35 AM C:\Projects\21254\Drawings\21254DES_SAO01.dgn

INDEX			CONTRACT ITEM NO.	CONTRACT ITEM	UNIT	ROADWAY		STRUCTURES		STRUCTURES		STRUCTURES		STRUCTURES		PROJECT TOTALS		
BOOK	PAGE	SHEET				PLAN	AS CONST.	PLAN	AS CONST.	PLAN	AS CONST.	PLAN	AS CONST.	PLAN	AS CONST.	PLAN	AS CONST.	
			202-00090	Removal of Delineator	EACH	1,126											1,126	
			202-00206	Removal of Concrete Curb Ramp	SY	1.8											1.8	
			202-00226	Removal of Asphalt Mat (Special)	SY	35											35	
			202-00240	Removal of Asphalt Mat (Planing)	SY	4,208											4,208	
			202-00425	Removal of Bridge Railing	LF				216								216	
			202-00810	Removal of Ground Sign	EACH	97											97	
			202-00821	Removal of Sign Panel	EACH	27											27	
			202-01130	Removal of Guardrail Type 3	LF	9,931											9,931	
			202-01300	Removal of End Anchorage	EACH	32											32	
			203-00010	Unclassified Excavation (Complete In Place)	CY	600											600	
			203-00060	Embankment Material (Complete In Place)	CY	585											585	
			203-01597	Potholing	HOUR	40											40	
			208-00002	Erosion Log Type 1 (12 Inch)	LF	2,000											2,000	
			208-00035	Aggregate Bag	LF	30											30	
			208-00045	Concrete Washout Structure	EACH	1											1	
			208-00103	Removal and Disposal of Sediment (Labor)	HOUR	20											20	
			208-00105	Removal and Disposal of Sediment (Equipment)	HOUR	20											20	
			208-00106	Sweeping (Sediment Removal)	HOUR	100											100	
			210-04035	Modify Guardrail (Special)	LF	11,977											11,977	
			211-00100	Drilling Hole	LF	240											240	
			211-02275	Cement Grout	CY	20											20	
			240-00000	Wildlife Biologist	HOUR	5											5	
			240-00010	Removal of Nests	HOUR	10											10	
			304-06000	Aggregate Base Course (Class 6)	TON	400											400	
			304-08000	Aggregate Base Course (Shoulder Material)	TON	3,851											3,851	
			307-00000	Hydrated Lime	TON	1,149											1,149	
			403-00720	Hot Mix Asphalt (Patching) (Asphalt)	TON	105											105	
			403-36721	Hot Mix Asphalt (Grading ST)(75)(PG 58-28)	TON	50,228											50,228	
			406-09500	Cold Bituminous Pavement (Recycle)	SY	348,032											348,032	
			411-10255	Emulsified Asphalt (Slow-Setting)	GAL	30,271											30,271	
			411-90040	Recycling Agent	GAL	644,110											644,110	
			518-03000	Sawing and Sealing Bridge Joint	LF				241								241	
			606-00301	Guardrail Type 3 (6-3 Post Spacing) (31" MGS)	LF	13,187											13,187	

Print Date: 2/27/2017	
File Name: 21254DES_SAO01.dgn	
Horiz. Scale: 1:1	Vert. Scale: As Noted
Unit Information	Unit Leader Initials

Sheet Revisions		
Date:	Comments	Init.

Colorado Department of Transportation



1480 Quail Lake Loop, Suite A
 Colorado Springs, CO 80906
 Phone: 719-227-3231 FAX: 719-227-3298

Region 2 DLH

As Constructed	
No Revisions:	
Revised:	
Void:	

SUMMARY OF APPROXIMATE QUANTITIES			
Designer:	AWG	Structure Numbers	
Detailer:			
Sheet Subset:	SAQ	Subset Sheets:	1 of 3

Project No./Code	
STA 067A-039	
21254	
Sheet Number	6

gibberta 11:04:36 AM C:\Projects\21254\Drawings\Design\Drawings\21254DES_SAO02.dgn

INDEX			CONTRACT ITEM NO.	CONTRACT ITEM	UNIT	ROADWAY				STRUCTURES				STRUCTURES				STRUCTURES				PROJECT TOTALS	
BOOK	PAGE	SHEET				PLAN	AS CONST.			PLAN	AS CONST.			PLAN	AS CONST.			PLAN	AS CONST.	PLAN	AS CONST.		
			606-01370	Transition Type 3G (31" MGS)	EACH	13														13			
			606-01385	Transition Type 3J (31" MGS)	EACH	1														1			
			606-01390	End Anchorage Type 3K (31" MGS)	EACH	1														1			
			606-02003	End Anchorage (Nonflared) (31" MGS)	EACH	18														18			
			606-02005	End Anchorage (Flared) (31" MGS)	EACH	24														24			
			606-11010	Bridge Rail Type 10R	LF						216									216			
			608-00015	Detectable Warnings	SF	176														176			
			612-00036	Delineator (Flexible) (Square Base)	EACH	1,126														1,126			
			614-00011	Sign Panel (Class I)	SF	447														447			
			614-00012	Sign Panel (Class II)	SF	838														838			
			614-00013	Sign Panel (Class III)	SF	66														66			
			614-01503	Steel Sign Support (2-Inch Round)(Post and Socket)	EACH	48														48			
			614-01573	Steel Sign Support (2-1/2 Inch Round NP-40)(Post & Slipbase)	EACH	64														64			
			614-80001	Flashing Beacon (Solar Powered)	EACH	3														3			
			614-80385	Rumble Strip	LF	135,084														135,084			
			620-00002	Field Office (Class 2)	EACH	1														1			
			620-00012	Field Laboratory (Class 2)	EACH	1														1			
			620-00020	Sanitary Facility	EACH	1														1			
			625-00000	Construction Surveying	L S	1														1			
			626-00000	Mobilization	L S	1														1			
			627-00009	Modified Epoxy Pavement Marking(Inlaid)	GAL	2,494														2,494			
			627-00011	Pavement Marking Paint (Waterborne)	GAL	5,340														5,340			
			627-30405	Preformed Thermoplastic Pavement Marking (Word-Symbol)	SF	655														655			
			627-30410	Preformed Thermoplastic Pavement Marking (Xwalk-Stop Line)	SF	426														426			
			630-00000	Flagging	HOUR	3,636														3,636			
			630-00001	Pilot Car Operation	HOUR	800														800			
			630-00007	Traffic Control Inspection	DAY	78														78			
			630-00012	Traffic Control Management	DAY	101														101			
			630-80001	Flashing Beacon (Portable)	EACH	2														2			
			630-80341	Construction Traffic Sign (Panel Size A)	EACH	38														38			
			630-80342	Construction Traffic Sign (Panel Size B)	EACH	75														75			

Print Date: 2/27/2017	
File Name: 21254DES_SAO02.dgn	
Horiz. Scale: 1:1	Vert. Scale: As Noted
Unit Information	Unit Leader Initials

Sheet Revisions		
Date:	Comments	Init.

Colorado Department of Transportation



1480 Quail Lake Loop, Suite A
 Colorado Springs, CO 80906
 Phone: 719-227-3231 FAX: 719-227-3298

Region 2 DLH

As Constructed	
No Revisions:	
Revised:	
Void:	

SUMMARY OF APPROXIMATE QUANTITIES			
Designer:	awg	Structure Numbers	
Detailer:			
Sheet Subset:	saq	Subset Sheets:	2 of 3

Project No./Code	
STA 067A-039	
21254	
Sheet Number	7

gibberta 11:04:37 AM C:\Projects\21254 - SH 67 Cripple Creek to Westcreek\Design\Drawings\21254DES_SAO03.dgn

INDEX			CONTRACT ITEM NO.	CONTRACT ITEM	UNIT	ROADWAY				STRUCTURES				STRUCTURES				STRUCTURES				PROJECT TOTALS	
BOOK	PAGE	SHEET				PLAN	AS CONST.			PLAN	AS CONST.			PLAN	AS CONST.			PLAN	AS CONST.			PLAN	AS CONST.
			630-80343	Construction Traffic Sign (Panel Size C)	EACH	24															24		
			630-80344	Construction Traffic Sign (Special)	SF	192															192		
			630-80355	Portable Message Sign Panel	EACH	6															6		
			630-80360	Drum Channelizing Device	EACH	100															100		
			630-80363	Drum Channelizing Device (With Light) (Flashing)	EACH	10															10		
			630-80364	Drum Channelizing Device (With Light) (Steady Burn)	EACH	20															20		
			630-80380	Traffic Cone	EACH	200															200		
			630-80510	Mobile Pavement Marking Zone	L S	1															1		
			630-85011	Impact Attenuator (Temporary)	DAY	100															100		
				FORCE ACCOUNT =====																			
			700-70010	F/A Minor Contract Revisions	F A	1															1		
			700-70011	F/A Partnering	F A	1															1		
			700-70016	F/A Fuel Cost Adjustment	F A	1															1		
			700-70018	F/A Roadway Smoothness Incentive	F A	1															1		
			700-70019	F/A Asphalt Cement Cost Adjustment	F A	1															1		
			700-70023	F/A On-The-Job Trainee	F A	1,920															1,920		
			700-70025	F/A Quality Incentive Payment	F A	1															1		
			700-70380	F/A Erosion Control	F A	1															1		

Print Date: 2/27/2017	
File Name: 21254DES_SAO03.dgn	
Horiz. Scale: 1:1	Vert. Scale: As Noted
Unit Information	Unit Leader Initials

Sheet Revisions		
Date:	Comments	Init.

Colorado Department of Transportation



1480 Quail Lake Loop, Suite A
 Colorado Springs, CO 80906
 Phone: 719-227-3231 FAX: 719-227-3298

Region 2 DLH

As Constructed	
No Revisions:	
Revised:	
Void:	

SUMMARY OF APPROXIMATE QUANTITIES			
Designer:	AWG	Structure Numbers	
Detailer:		Subset Sheets:	3 of 3
Sheet Subset:	SAQ		

Project No./Code	
STA 067A-039	
21254	
Sheet Number	8